10-02 Pulong: Master Plan ng Fiber Connectivity sa Bataan, PPP Modelo, Teknikal na Disenyo, Seguridad, at Stakeholder Koordinasyon

1. Master Plan para sa Fiber Connectivity at Digital Infrastructure ng Bataan

Ang kasalukuyang hamon ay kakulangan ng locators at mababang demand sa ilang development areas (halimbawa, New Clark City) na nagdulot ng mababang interes ng private operators dahil mataas ang requirements at gastos (binanggit ang “big documents” na may bayaring “milyon” at fail bid). Itinuring na kritikal ang connectivity tulad ng kuryente at tubig para umunlad ang negosyo. Iminungkahi ang “fiber-ready” approach: maglatag ng mga conduits habang ginagawa ang kalsada upang maiwasan ang pag-break ng pavement at pababain ang gastos ng deployment. Ang life span ng fiber ay “twenty to twenty five years” kung nasa controlled environment; equipment capacity upgrades tuwing “five six years.” Binanggit na higit sa “fifty percent” ng cost ay nasa underground civil works; kung isasabay sa road projects ng DPWH at LGU, ang cost per kilometer ng fiber (“for five”) ay maaari pang bumaba sa “less than one third of the cost.” Iminungkahi ang scalable implementation: hukay isang beses, estrutura (shelters, cable and trans facilities) ihanda, active components puwedeng modular at unti-unting i-deploy. Target ang common conduits (magkabilang side) na may handholes “every five hundred meters” at shared facilities para sa PLDT, Globe, at iba pa, na magbabayad kapag gagamit. Kritikal ang seguridad ng digital transactions, foundational infra (fiber, cloud, 5G/IoT readiness), at pag-map ng strategic sites (ports, river channels, upcoming at existing developments).

Mga Gawain

- [ ] Konsolidahin ang lahat ng mapa at alignments (ports, river channels, existing/upcoming developments) mula sa mga ahensya upang buuin ang technical master plan ng buong Bataan, kabilang ang placement ng conduits, handholes “every five hundred meters,” cable and trans facilities, at shelters; markahan kung saan isasabay sa roadworks ng DPWH at LGUs at kung saan

standalone builds ang kailangan — [Insert Pangalan] [Insert Pamagat] [Insert Petsa]

- [ ] Gumawa ng cost model na nagpapakita ng baseline civil works cost (underground share “more than fifty percent”), per-kilometer fiber placement (“for five”), at savings kapag isinasabay sa kalsada (“less than one third of the cause”), kasama ang phased equipment upgrades kada “five six years” — *[Insert Pangalan]* [Insert Petsa]
- [ ] Disenyo ng “fiber-ready” road standard: dual-side conduits, common utility corridors, handholes/maintenance access “every five hundred meters,” at dark fiber/conduit provisioning para sa future tenants — *[Insert Pangalan] [Insert Pangalan]* [Insert Petsa]
- [ ] I-define ang scalable deployment plan: one-time excavation, pre-built shelters at passive infra, modular active components (power, cooling, ODFs), at ONM guidelines para sa gradual activation habang tumataas ang demand — *[Insert Pangalan]*
- [ ] Ilista ang prospective locators at demand centers (industrial parks, ports, SMEs, retail, LGU facilities) upang i-phase ang aktibasyon ng segments at ma-validate ang revenue model — *[Insert Pangalan]*

2. Modelo ng Pakikipag-ugnayan: Government CapEx, Private Operations, at Estruktura ng Partnership

Kailangang ayusin ang legal at business framework kung saan ang pamahalaan ang mag-i-invest sa foundational infra (CapEx) at pribadong partner ang mag-ooperate, mag-ONM, at mag-monetize. Binanggit ang openness sa minimal gains sa umpisa at revenue-sharing mula sa contractor habang nagra-ramp ang usage. Ipinosisyon ang “comClark/comConverge”-type support: technical requirements supported, execution maaaring via “complart/comtrared,” at interconnect sa backbone/network ng “ko na verge/comprise.” Iminungkahi ang pagbuo ng entity (“BTI”) para sa operating/business side na tutok sa retail/SME at “konektadong Pinoy” segment, kasabay ng full customer spectrum ng probinsya. Kailangan ang klarong webshare arrangement, financial modeling, at ONM responsibilities.

Mga Gawain

- [ ] Ihanda ang legal framework ng government-invested infra at private-operated model: concession/PPP terms, revenue sharing, contractor payment mechanics, at safeguards para sa scalability at demand risk — *[Insert Pangalan]*
- [ ] Magbuo ng operating entity (“BTI”) na may mandate sa ONM, retail/SME service delivery, at integration sa provincial programs (“konektadong Pinoy” style), kasama ang org structure at key personnel requirements — *[Insert Pangalan]* [Insert Petsa]

- [ ] I-draft ang webshare arrangement at financial model: fee structure para sa common conduits/facilities, interconnect agreements sa backbone network, modular costing ng active components (power/aircon/racks), at billing/settlement processes — *[Insert Pangalan]*
- [ ] I-prepare ang partnership MoU sa counterparts (LGU departments, One Bataan initiative, DPWH) na naglilinaw sa roles: government CapEx scope, bid/award processes, at private operation scope — *[Insert Pangalan]*

3. Mga Tinatayang Disenyo Teknikal at Proseso ng Quotation

Nangangailangan ng estimated design upang makapagpa-quote at ma-validate ang budget. Binanggit na may kakayahang mag-recommend ng technical people at handang “we will support all the technical requirements.” Kailangan ng mabilis na “estimate” para sa major cost drivers, lalo na kung isasabay sa kalsada; minimal ang dagdag kapag fiber conduits ang idinagdag sa road project. Kabilang ang data center readiness (“WBNTV na data center yung Bataan”) at pagsama ng bagong teknolohiya kung naaangkop.

Mga Gawain

- [ ] Ihanda ang preliminary design package (route maps, cross-sections, conduit specs, handhole spacing “every five hundred meters,” shelters, splice points, access nodes) para sa pa-quote sa suppliers at civil contractors — *[Insert Pangalan]*
- [ ] Magpa-quote sa civil works, conduits, handholes, fiber cables, at passive equipment; isama ang comparative quotes para sa standalone vs. road-synergized deployment — *[Insert Pangalan]*
- [ ] Gumawa ng BOM at phased budget: passive infra upfront, active components staged; isama ang 5–6-year equipment capacity upgrade cycle at 20–25-year fiber lifespan assumptions — *[Insert Pangalan]*
- [ ] I-assess ang data center requirements ng Bataan (power, cooling, racks, redundancy) at ihanda ang pre-provisioning plan na aligned sa master plan — *[Insert Pangalan]*

4. Seguridad at Kahandaan ng Digital Economic Framework

Itinampok ang kahalagahan ng seguridad ng digital transactions at foundational infrastructure (fiber, cloud, 5G, IoT sensors). Ilang ports “3 Lang palang” ang fully digital na may 5G at kumpletong IoT, dahilan kung bakit may mga hindi

nakakapasok na investments dahil “Hindi handa yung ports.” Kailangan ang security-by-design, readiness assessment ng critical sites, at migration plan tungo sa digital operations.

Mga Gawain

- [ ] Gumawa ng security-by-design blueprint para sa shared infra: network segmentation, encryption standards, access control, monitoring/SOC integration, at compliance baselines — *[Insert Pangalan]*
- [ ] Mag-conduct ng readiness assessment ng ports at critical facilities para sa 5G/IoT enablement, kabilang ang gap analysis at remediation roadmap — *[Insert Pangalan]*
- [ ] I-define ang cloud integration at data governance framework para sa LGU at provincial systems, kasama ang incident response at business continuity plans — *[Insert Pangalan]*

5. Koordinasyon ng Stakeholders: One Bataan, DPWH, at Presentasyon kay [Insert Pangalan]

Nabanggit ang “One Bataan” na receptive sa solar at government-led infra, at ang planong i-present ang master plan at business proposal sa key stakeholders. May pangangailangan na iayos ang “game plan Kay one bataan” at maghanda ng materials para kay [Insert Pangalan], kasama ang step-by-step matcher at requirements. Binanggit ang waiting/presentation context (halimbawa, naghintay “from ten to one AM”) at paglapit sa ambassador channels; kailangan ng solid proposal bago mag-percentkick/com.

Mga Gawain

- [ ] Ihanda ang presentation deck para sa One Bataan at key decision-makers: master plan highlights, cost-benefit, phased rollout, security framework, at partnership model — *[Insert Pangalan]*
- [ ] I-schedule at i-execute ang briefing kay [Insert Pangalan] kasama ang consolidated maps, technical plan, at estimated design/quotes; tugmain sa budget cycles (“per budget”) — *[Insert Pangalan]*
- [ ] Mag-align sa DPWH para sa integration ng conduits at handholes sa upcoming road projects; magtatag ng joint working group para sa construction sequencing at permits — *[Insert Pangalan]*

> Mga Mungkahi ng AI
> Natukoy ng AI ang mga sumusunod na isyung hindi napagdesisyunan sa pulong o kulang sa malinaw na mga hakbangin; pakibigyan-pansin:

1. Walang tiyak na legal at financial structure para sa government CapEx at private operation, kabilang ang revenue-sharing, risk allocation, at contractor payment mechanics; kailangan ng agarang draft ng framework upang makapag-move forward sa bidding at execution.
2. Hindi pa nakokonsolida ang mga mapa at alignments mula sa mga ahensya (ports, river channels, existing/upcoming sites), kaya hindi pa kumpleto ang technical master plan; mataas ang risk ng delay at cost overruns kung magde-design nang walang full site data.
3. Kulang ang detalye sa security-by-design at cloud/data governance para sa provincial digital framework; may panganib sa seguridad ng digital transactions at compliance kung hindi ito ma-define bago ang deployment.
4. Hindi pa napagpapasiyahan ang entity formation (“BTI”) at ang eksaktong operating model (ONM responsibilities, webshare arrangement, interconnect agreements); nanganganib ang monetization at service delivery kung walang malinaw na operator structure.
5. Wala pang nakatakdang petsa at kompletong materials para sa presentation sa One Bataan at kay [Insert Pangalan]; maaaring maantala ang budget alignment (“per budget”) at approvals kung hindi agad maihanda ang proposal at estimates.